

SMALL SITE EROSION AND SEDIMENT CONTROL FOR SINGLE LOT DISTURBANCE OF LESS THAN ONE ACRE


Permit Center P: (828)465-8399 Dept. of Utilities & Engineering P: (828)465-8161

E: permitapps@catawbacountync.gov

	DATE:
L O C	ZONING PERMIT #:
	SUBDIVISION:
A T	STREET ADDRESS:
I O N	PARCEL ID#: LOT#:
	Owner Name: Owner Contact:
E R O S I O N	Size of lot:(sq ft or acres) Amount of lot to be disturbed: (sq ft or acres) Anticipated starting date of construction: Is there a stream, lake or watercourse on or near the lot? □ YES □ NO (If yes show on sketch) Name of stream, lake, or watercourse Structure Type: (select one)
T R	Single Family Dwelling Modular Home Two Family Dwelling
O L	Manufactured Singlewide Manufactured Doublewide Manufactured Triplewide
	Please choose one of the following:
A P P R O	☐ The most appropriate option from page 2 is optionor a combination of options&
	☐ A sediment basin located on lotis handling soil erosion and sedimentation control. A construction
	entrance will be installed on this lot.
A C	☐ The sediment control plan is attached. Please attach.
Н	

EROSION CONTROL OPTIONS FOR LOT CONSTRUCTION

The Soil Erosion and Sedimentation Control Ordinance requires that anyone conducting a land-disturbing activity prevent sediment from leaving the disturbed site. Furthermore, conducting any land-disturbing activity consisting of one acre or more requires a permit before beginning the disturbance. This includes disturbance of multiple lots totaling one acre or more, regardless of proximity to each other within a subdivision; in cases where fill material is stockpiled, needed, or wasted, the area where this material is stored, coming from, or going to, must be included in the total area of disturbance. Erosion Control measures must be installed prior to any grading or construction on site and maintained correctly to function properly. Please refer to the NC Erosion and Sediment Control Planning and Design Manual for specific guidance as it relates to installation and maintenance. The site shall be inspected for maintenance needs weekly and after each storm event, whichever is sooner.



If wetness is a problem geotextile fabric will be required

36" fabric **buried** 12 inches in a 4" wide x 8" deep trench and backfilled with compacted soil